



PHASE 1
SCALE: 1" = 20'

- PHASE 1**
1. INSTALL DETOUR SIGNS AND BARRICADES
 2. SAW CUT AND REMOVE PAVEMENT
 3. INSTALL COFFER DAMS & PUMP RECEPTICLE
 4. REMOVE EXISTING EASTERLY PIPE
 5. INSTALL PROPOSED RIP RAP




PHASE 2
SCALE: 1" = 20'

- PHASE 2**
1. RELOCATE COFFER DAMS
 2. REMOVE EXISTING WESTERLY PIPE
 3. INSTALL PROPOSED TWO WESTERLY PIPES
 4. INSTALL PROPOSED RIP RAP




PHASE 3
SCALE: 1" = 20'

- PHASE 3**
1. REMOVE COFFER DAMS
 2. BACKFILL PIPES
 3. LOAM SEED FERTILIZE AND MULCH DISTURBED AREAS
 4. RECONSTRUCT ROAD TO TOWN STANDARDS
 5. REMOVE BARRICADES



PUMP RECEPTICLE AREA DETAIL
N.T.S.



COFFER DAM DETAIL
N.T.S.

CERTIFIED SUBSTANTIALLY CORRECT

JEFFREY S. BORD, P.E., L.S., CT LIC. NO. 14857 DATE

**CONSTRUCTION STAGING
AND
WATER HANDLING
PLAN**

**TOWN OF SOMERS
WATCHAUG BROOK
CULVERT REPLACEMENT PROJECT**

SCALE: AS SHOWN DATE: APRIL 28, 2021
SHEET 2 OF 2