

TOWN OF SOMERS

Department of Health
600 Main St.
Somers, CT 06071
(860) 763-8216

FEE: \$150.00

DUE

REVIEW OF SITE PLAN FOR A SUBSURFACE SEWAGE DISPOSAL SYSTEM ON:

80 Denison Rd, SOMERS, CT

TO: Patsun Construction DESIGNER: E. Peterson, P.E.
109 Franklin Woods Rd DATE OF PLAN: 1/15/21
Somers, CT 06071 REVISED TO: 2/19/21

REASON FOR SUBMISSION

- HIGH GROUNDWATER LEVEL RESTRICTIVE SOIL HORIZON
 SHALLOW BEDROCK NEW CONSTRUCTION REPAIR
 EXCESSIVE SLOPE OTHER _____

DESIGN SPECIFICATIONS

ESTIMATED FLOW: 4 bdrm DESIGN PERC. RATE: 30 MIN./IN.
SEPTIC TANK: 1250 GALS. LEACHING SYSTEM: 878 SQ. FT.
FILL SYSTEM: +2-0 FT. 2 x 122 L.F. STD. Infiltrators
CURTAIN/FOOTING DRAIN: BOTH OTHER: Wetlands

ACTION:

- APPROVAL
 APPROVAL WITH MODIFICATIONS OR PROVISIONS NOTED
 APPROVAL DENIED - SITE UNSUITABLE FOR AS IT PRESENTLY EXISTS
 APPROVAL DENIED - INSUFFICIENT INFORMATION ON PLAN
 APPROVAL DENIED - REVISE AS NOTED

COMMENTS: 1. House + System location/elevations must be
staked out by Design Engineer prior to construction
2. \$150.00 Plan Review Fee must be paid prior to
issue of a Building Permit

COPIES TO:

- BUILDING OFFICIAL
 TOWN ENGINEER
 ZONING OFFICER
 WETLANDS OFFICER
 APPLICANT
 ENGINEER
 OTHER

SINCERELY,


STEVEN JACOBS
REGISTERED SANITARIAN

DATE 3/1/21